

## KALBURGI CEMENT PVT. LTD.



Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 3006995 Works: Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.; Ph. +91 08472 305999; Fax: +91 08472 305999

## **TEST CERTIFICATE**



## **PORTLAND POZZOLANA CEMENT(FLY ASH BASED)**

Despatched from: 27.08.2018 TO 02.09.2018			Week No: 35
A. PHYSICAL REQUIREMENTS		RESULTS	As per IS 1489 (Part-1) 2015
Fineness:			
a.	Specific Surface (m2/kg)	342	Not less than 300
b.	Normal Consistency (%)	32.00	
Soundness:			
a.	By Le-Chatelier Method (mm)	0.50	Not more than 10 mm
b.	By Autoclave (%)	0.028	Not more than 0.8 %
Setting	g Time:		
a.	Initial Setting Time (minutes)	165	Not less than 30
b.	Final Setting Time (minutes)	260	Not more than 600
Compressive Strength (MPa)			
a.	3 days	26	Not less than 16
b.	7 days	34	Not less than 22
с.	28 days	Awaited	Not less than 33
d.	Drying Shrinkage(%)	Awaited	Not more than 0.15
e.	Flyash Addition (%)	33.21	Not more than 35
B. CHEMICAL REQUIREMENTS			
a.	Insoluble Residue (%)	29.89	X+4(100-X)/100; X = % of Flyash
b.	Magnesia (%)	0.81	Not more than 6.0
c.	Sulphuric Anhydride (%)	2.12	Not more than 3.5
d.	Loss on Ignition (%)	2.54	Not more than 5.0
e.	Temperature During Testing( <sup>0</sup> C)	27.50	27 ± 2

T. S.M

Section In-Charge (Q.C)

