

## J<u>KLAKSHMI</u> CEMENT Ltd. JAYKAYPURAM—307019 Dist. Sirohi, Rajasthan TEST CERTIFICATE FOR PORTLAND POZZOLANA CEMENT LICENCE NO. CM/L-1234838



## WEEK No. 12

## DATE OF ISSUE 02.04.2017

CHEMICAL / PHYSICAL REQUIREMENTS	SPECIFICATION CLAUSE No.	REQUIREMENT AS PER IS No.1489(PART-I) – 2015	RESULTS OBTAINED
CHEMICAL REQUIREMENTS : #	6		
(i) Loss on ignition, percent by mass, Max. #	6.1	5.0	2.63
(ii) Magnesia, percentage by mass, Max #	6.1	6.0	2.30
<ul><li>(iii) Sulphuric Anhydride (SO<sub>3</sub>), percent # by mass, Max</li></ul>	6.1	3.5	2.38
(iv) Insoluble Residue, percent by mass Max. #	6.1	4(100-x) x+ 100 (x=where x is the declare % age of Fly Ash)	26.34
(v) Insoluble Residue , percent by mass Min #	6.1	0.6 x	15.0
(vi) Declared % of Fly Ash	5 & 9.1	Not less than 15% and Not more than 35%	28+/-3
(vii) Chloride, percent by mass #	9.2	Not more than 0.1	0.030
PHYSICAL REQUIREMENTS :	7		
(i) FINENESS : SP. SURFACE	7.1	Not less than 300 m2/kg	349
(ii) SOUNDNESS : a) Le-chatelier method Expansion	7.2	Not more than 10 mm	1.00
b) Auto clave test expansion C.NO.T-0720		Not more than 0.8%	0.055
<ul><li>(iii) SETTING TIME</li><li>a) Initial Setting time in Minutes</li></ul>	7.3	30 minutes, minimum	130
b) Final setting time in Minutes		600 minutes, maximum	180
(iv) COMPRESIVE STRENGTH 72 ± 1 Hours (3 Days)	7.4	16 Mpa, Min	30.0
$168 \pm 2$ Hours (7 Days)		22 Mpa, Min	36.0
672 ± 4 Hours (28 Days) (v) Drying Shrinkage	7.5	33 Mpa, Min Not be more than 0.15%	Under Testing Under Testing

REMARKS : The test results complies with the requirements of IS: 1489(Part-I) : 2015 for all Chemical requirements and Physical requirements including Compressive Strength up to 7-days. # Not covered unde NABL Accreditation at present

Note : Results reported above are the average test results of all samples testing during relevant week.

CERTIFIED ISO 9001:2008 ISO 14001:2004 OHSAS 18001:2007 Level &

HOD(QC)

