





Date of Issue: 31.07.2018

DASTAN, PALSANA, DIST. SURAT (GUJ.) TEST CERTIFICATE FOR PORTLAND POZZOLANA CEMENT

LICENCE NO. CM/L-7200051895

Week No: 29 (16.07.2018 to 22.07.2018)

Week NO . 25 (16.07.2018 to 22.07.2018)				Date 01 155ue : 51.07.2016	
Sr. No	Particulars	IS Clause	Test Method	Requirement of IS:1489 (Part-I)	Results Obtained
		Chemical R	Requirements		
1	Loss on ignition(% by mass)		IS : 4032 - 1985	Not more than 5.0	2.04
2	Magnesia(% by mass)	6	IS : 4032 - 1985	Not more than 6.0	2.32
3	Sulphuric Anhydride (SO₃)(% by mass)		IS : 4032 - 1985	Not more than 3.5	2.87
4	Insoluble Residue(% by mass)		IS : 4032 - 1985	4(100-x) x+ 100 (x=where x is the declare % age of Fly Ash)	23.49
5	Chloride(% by mass)		IS : 4032 - 1985	Not more than 0.1	0.020
6	Declared % of Fly Ash (≤)	-	-	Not less than 15% and Not more than 35%	34.0
		Physical R	equirements		
1	Fineness (m²/kg)		IS : 4031 (Part-2) - 1999	Not less than 300	382
2	Normal Consistency (%)	7	IS: 4031 (Part-4) - 1988	-	33.75
3	Soundness: a) Le-chatelier expansion (mm) b) Autoclave test expansion (%)		IS: 4031 (Part-3) - 1988	Not more than 10 Not more than 0.8	0.5 0.051
4	Setting Time: a) Initial setting time (minutes) b) Final setting time (minutes)		IS: 4031 (Part-5) - 1988	Not less than 30 Not more than 600	140 190
5	Compressive Strength: a) 72 ± 1 Hours (3 Days) (MPa) b) 168 ± 2 Hours (7 Days) (MPa) c) 672 ± 4 Hours (28 Days) (MPa)		IS: 4031 (Part-6) - 1988	Not less than 16 Not less than 22 Not less than 33	31.1 40.3 Under Testing
6	Drying Shrinkage (%)		IS: 4031 (Part-10) - 1988	Not more than 0.15	Under Testing

REMAKRS: The test results complies with the requirements of IS: 1489(Part-I) (PPC) for All Chemical requirements and Physical requirements including Compressive Strength up to $\underline{\textbf{07-days}}$. Test Protocol IS : 4032 and IS : 4031 .

R.A. Alad

Officer

Authorized Signatory