

KALBURGI CEMENT PVT. LTD.

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.



CM/L:4596685

TEST CERTIFICATE (PPC)

Product: VICAT - DURAMATE Week No: 52

Despatched From: 23/12/2024 TO 31/12/2024

| Despatched From . 23/12/2024 10 31/12/2024 | | | |
|--|---|---------|------------------------------------|
| A | A. PHYSICAL REQUIREMENTS (as per IS:4031) | RESULTS | As per IS 1489 (Part-1) 2015 |
| Fineness: | | | |
| a. | Specific Surface (m2/kg) | 335 | Not less than 300 |
| b. | Normal Consistency (%) | 31.75 | |
| Soundness: | | | |
| a. | By Le-Chatelier Method (mm) | 1.00 | Not more than 10 mm |
| b. | By Autoclave (%) | 0.03 | Not more than 0.8 % |
| Setting Time: | | | |
| a. | Initial Setting Time (minutes) | 160 | Not less than 30 |
| b. | Final Setting Time (minutes) | 250 | Not more than 600 |
| Compressive Strength (MPa) | | | |
| a. | 3 days | 24.45 | Not less than 16 |
| b. | 7 days | Awaited | Not less than 22 |
| C. | 28 days | Awaited | Not less than 33 |
| d. | Drying Shrinkage(%) | Awaited | Not more than 0.15 |
| e. | Flyash Addition (%) | 29.20 | Not more than 35 |
| В | . CHEMICAL REQUIREMENTS (as per IS:4032) | | |
| | | 24.22 | Max=(X+4*(100-X)/100) |
| a. | Insoluble Residue (%) | 24.80 | Min=0.6*X, X = Flyash addition (%) |
| b. | Magnesia (%) | 0.82 | Not more than 6.0 |
| c. | Sulphuric Anhydride (%) | 2.21 | Not more than 3.5 |
| d. | Loss on Ignition (%) | 1.94 | Not more than 5.0 |
| e. | Alkali Content (%) | 0.73 | Not Specified |
| f. | Temperature During Testing ⁰ C | 27.60 | 27 ± 2 |

Dishuf.

HOD - QC

Asst Manager-QC