

KALBURGI CEMENT PVT. LTD.

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.



CM/L:4596685

TEST CERTIFICATE (PPC)

Product: VICAT - DURAMATE Week No: 8

Despatched From: 19/2/2025 TO 25/2/2025

Despatched 1 10111 . 1912/2023 10 25/2/2023			
P	A. PHYSICAL REQUIREMENTS (as per IS:4031)	RESULTS	As per IS 1489 (Part-1) 2015
Finen	ess:		
a.	Specific Surface (m2/kg)	332	Not less than 300
b.	Normal Consistency (%)	31.25	
Soundness:			
a.	By Le-Chatelier Method (mm)	1.00	Not more than 10 mm
b.	By Autoclave (%)	0.05	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	145	Not less than 30
b.	Final Setting Time (minutes)	245	Not more than 600
Compressive Strength (MPa)			
a.	3 days	24.20	Not less than 16
b.	7 days	Awaited	Not less than 22
c.	28 days	Awaited	Not less than 33
d.	Drying Shrinkage(%)	Awaited	Not more than 0.15
e.	Flyash Addition (%)	29.40	Not more than 35
В	B. CHEMICAL REQUIREMENTS (as per IS:4032)		
		05.40	Max=(X+4*(100 - X)/100)
a.	Insoluble Residue (%)	25.10	Min=0.6*X, X = Flyash addition (%)
b.	Magnesia (%)	0.90	Not more than 6.0
c.	Sulphuric Anhydride (%)	2.44	Not more than 3.5
d.	Loss on Ignition (%)	1.77	Not more than 5.0
e.	Alkali Content (%)	0.78	Not Specified
f.	Temperature During Testing ⁰ C	27.40	27 ± 2

Dishuf

HOD - QC

Asst Manager-QC