



A Group Company
of Vicat, France

KALBURGI CEMENT PVT. LTD.



Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955
Works: Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.; Ph. +91 08472 305999; Fax: +91 08472 305999

TEST CERTIFICATE



43 GRADE ORDINARY PORTLAND CEMENT

Despatched from: 27.08.2018 TO 02.09.2018

Week No: 35

A. PHYSICAL REQUIREMENTS	RESULTS	As per IS 269– 2015
Fineness:		
a. Specific Surface (m ² /kg)	278	Not less than 225
b. Normal Consistency (%)	29.00	-----
Soundness:		
a. By Le-Chatelier Method (mm)	0.50	Not more than 10 mm
b. By Autoclave (%)	0.036	Not more than 0.8 %
Setting Time:		
a. Initial Setting Time (minutes)	165	Not less than 30
b. Final Setting Time (minutes)	275	Not more than 600
Compressive Strength (MPa)		
a. 3 days	28	Not less than 23
b. 7 days	40	Not less than 33
c. 28 days	Awaited	Not less than 43 & Not more than 58
B. CHEMICAL REQUIREMENTS		
a. Lime Saturation Factor	0.90	0.66 – 1.02
b. Aluminum Modules	1.20	Not less than 0.66
c. Insoluble Residue (%)	2.86	Not more than 5.0
d. Magnesia (%)	0.82	Not more than 6.0
e. Sulphuric Anhydride (%)	2.12	Not more than 3.5
f. Loss on Ignition (%)	3.56	Not more than 5.0
g. Chlorides (%)	0.020	Not more than 0.1
h. Temperature During Testing °C	27.50	27 ± 2

[Handwritten Signature]

Section In-Charge (Q.C)

[Handwritten Signature]

HOD(Q.C)