

## KALBURGI CEMENT PVT. LTD.



Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 3006955 Works: Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.; Ph. +91 08472 305999; Fax: +91 08472 305999

IS:1489 (Part-1)



## TEST CERTIFICATE VICAT-DURAMATE

## **PPC GRADE**

Despatched from: 08.10.2018 TO 14.10.2018 Week No: 41

A. PHY	SICAL REQUIREMENTS	RESULTS	As per IS 1489 (Part-1) 2015
Finene	ess:		
a.	Specific Surface (m2/kg)	345	Not less than 300
b.	Normal Consistency (%)	32.00	
Soundness:			
a.	By Le-Chatelier Method (mm)	0.50	Not more than 10 mm
b.	By Autoclave (%)	0.072	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	180	Not less than 30
b.	Final Setting Time (minutes)	290	Not more than 600
Compressive Strength (MPa)			
a.	3 days	27	Not less than 16
b.	7 days	Awaited	Not less than 22
c.	28 days	Awaited	Not less than 33
d.	Drying Shrinkage(%)	Awaited	Not more than 0.15
e.	Flyash Addition (%)	32.62	Not more than 35
B. CHEMICAL REQUIREMENTS			
a.	Insoluble Residue (%)	29.36	X+4(100-X)/100; X = % of Flyash
b.	Magnesia (%)	1.08	Not more than 6.0
c.	Sulphuric Anhydride (%)	2.22	Not more than 3.5
d.	Loss on Ignition (%)	3.28	Not more than 5.0
e.	Alkali Content (%)	0.61	Not more than 0.90
f.	Temperature During Testing( <sup>O</sup> C)	27.00	27 ± 2

17.25:15

Section In-Charge (Q.C)

ZVX

HOD (Q.C)