

CM/L -7029261

Ambuja Cement

Ambuja Cements Limited



adani

Unit: Panvel - Dispatch Units

Test Certificate

(For Ordinary Portland Cement-OPC 53)



Dispatched during Week No.	WK-04	From-	22/01/2025	Reference No.
Test Certificate No Dated -	04 23/01/2025	То-	28/01/2025	PANVEL/LAB/TC/04

S.N.	Parameters	Test Results	Requirement as per IS 269: 2015 – OPC 53		
Chemic	al Parameters				
i)	Insoluble Residue (% by mass)	0.93	Not More than 5.0%		
ii)	Loss on Ignition (% by mass)	1.89	Not More than 4.0%		
Physica	l Parameters	医医学性 上海安长			
i)	Fineness—Specific Surface Area (m²/kg)	306	Not Less than 225		
ří)	Compressive Strength (MPa)				
	a) 72 ± 1h (3 Days)	U.T.	Not less than 27.0		
	b) 168 ± 2h (7 Days)	U.T.	Not less than 37.0		
	c) 672 ± 4h (28 Days)	U.T.	Not less than 53.0		
	Setting Time (Minutes)				
iii)	a) Initial	1.35	Not less than 30 minute		
	b) Final	205	Not more than 600 minute		
iv)	Soundness				
	a) By Le-Chatelier Method (mm)	U.T.	Not more than 10.0 mm		
	b) By Autoclave Test Method (%)	U.T.	Not more than 0.8%		
	Temp. During Testing (°C)	27	(27 ± 2)°C		

Type of PI (Performance Improver) added (As per IS 269:2015)		
Pi (Percent Addition by mass) - Not more than 5.0%		
* Daily Dispatch Test Certificate. (Date - 22.01.25)	27.5	

The test results of above cement tested as per IS 4031 complying with the requirements of IS 269:2015 for Ordinary Portland Cement -- OPC 53 Grade.

Authorised Signatory Head Quality/Production

Page 1 of 1